



TENNESSEE DEPARTMENT OF TRANSPORTATION
EROSION PREVENTION/SEDIMENT CONTROL
INSPECTION REPORT

TDOT EPSC INSPECTION FORM Rev Feb 2010

Reason For Inspection:

1st Weekly

2nd Weekly

DATE: 9.19.11

State Route (SR) / US Route or Road Name and Description: Wolf River Blvd.			Are corrective actions required by this inspection report (Y/N): No, Too WET TO WORK CONDITIONS			
County(ies): Shelby	TDOT PIN: 101615	NPDES Permit (NOC) #: TNR153299	Number of New Corrective Actions:	Number of Recurring Corrective Actions:	Number of New Sediment Releases:	Number of Un-Corrected Sediment Releases:
TDOT Construction No.: 7994-1535-54	TDOT Contract No.:	Contractor: Acuff Enterprises Inc.				

I certify, under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated information presented. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, I certify that inspections of storm water discharge points (outfalls) and of erosion and sediment controls have been performed as recorded in the table above. I certify that erosion and sediment controls in the drainage area of the identified outfall where installed as planned and designed in working order as recorded in the table above. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.	COG EPSC Inspector and Title (print or type): Gerald "Jerry" Stanfill	Signature: <i>Gerald Stanfill</i>
	Contractor EPSC Inspector and Title (print or type): Tom Acuff	Signature: <i>Tom Acuff</i>
	COG EPSC Project Manager (print or type): Timothy Bierdz	Signature: <i>Timothy Bierdz</i>

TDOT EPSC Inspection Weekly Rainfall Data Log

Date	Day of Week	Predicted Precipitation (%)	Rainfall Gauge 1 (in)	Rainfall Gauge 2 (in)	Rainfall Gauge 3 (in)	Rainfall Gauge 4 (in)	Rainfall Gauge 5 (in)	Rainfall Gauge 6 (in)	Duration (hr)	TDOT/Contractor Agrees with Inspection Report: NO or YES If No, explain and initial:
9.19.11	Sunday				N/A	N/A	N/A	N/A		
9.19.11	Monday	80	2.0	2.0	N/A	N/A	N/A	N/A	5 HRS.	Rain-Too WET To Work
9.20.11	Tuesday	20			N/A	N/A	N/A	N/A		
9.21.11	Wednesday	10			N/A	N/A	N/A	N/A		
9.22.11	Thursday	10			N/A	N/A	N/A	N/A		
9.23.11	Friday	10			N/A	N/A	N/A	N/A		
9.17.11	Saturday	10			N/A	N/A	N/A	N/A		
9.18.11	Sunday	30			N/A	N/A	N/A	N/A		
	Monday				N/A	N/A	N/A	N/A		

(Additional pages may be attached, if needed)

Predicted Precipitation Source: www.weather.com

State/US Route or Road Name: Wolf River Blvd.TDOT Construction No.: 79954-3537-54

TDOT Contract No.: _____

Date 9/19/2011

Outfall Name or Station No.	Rain Gage No.	Approx. Station No. From / To	LT, RT or Centerline	Date Last Disturbed	Date of Stabilization and Code T = Temp. P = Perm.	Existing EPSC Control Measure Codes*	Current Condition Codes*	Corrective Action(s) or Comments
1	1	14+14	LT	6/3/2011	T = 6-3-11	22,35	W	Bi-weekly cleaning will be required, until further notice. See Photo
1A	1	21+50	RT	9/15/2011	T = 7-5-11	41	W	Active construction zone, Remove construction debris (Floatables). See Photo
1B	1	22+00	RT	9/15/2011	T= 3-25-11	41	W	Active construction zone, Remove construction debris (Floatables). See Photo
1C	1	21+00	LT	9/12/2011	T = 9-9-11	10,12,35,41	W	Currently Stable, Monitoring BMP's.
2A	1	33+50	LT	9/15/2011	T= 8-25-11	16,24	W	Monitoring BMP's.
2B	1	35+50	LT	9/15/2011	T= 7-18-11	16,24	W	Monitoring BMP's.
3	1	34+50	LT					The area has not been disturbed.
4	1	40+00 N.E. side, top of Ditch Bank	RT	9/12/2011		16,33,43	W	Permanent stabilization (rip-rap) and temporary hydro-seed is required, installation of rip-rap has begun @ toe of south channel realignment slope on 9/9/11, incomplete at this time. See Photo
5A	1	49+00	RT	9/12/2011		16	W	Monitoring BMP's.
5B	1	50+00	RT	9/12/2011		16	W	Active clearing zone.

EROSION AND SEDIMENT CONTROL MEASURE CODES

1 Temporary Silt Fence / Filter Barrier	15 Temporary seeding with Mulch	29 Excess Dirt Removed from Rdwy. Daily
2 Temporary Diversion Berm or Ditch	16 Temporary Mulch	30 Haul Roads Dampened for Dust Control
3 Temporary Slope Drain	17 Erosion Control Blanket	31 Ditch Liner
4 Rock Check Dams	18 Flexible Channel Liner	32 Rock Silt Screen
5 Brush Barrier	19 Catch Basin / Storm Inlet Protection	33 Temporary Silt Fence with Backing
6 Sediment Removal	20 Riprap Outlet Structure	34 Enhanced Silt Fence
7 Straw Bale Check	21 Riprap Energy / Velocity Dissipater	35 Sediment Tube
8 Sand Bags	22 Curb, Gutter, or Storm Sewer Protection	36 Sediment Dam
9 Sediment Trap / Basin	23 Temporary at Construction Exit / Entrance	37 Concrete Washout, other pollution Issues
10 Temp Sediment Filter Bag / Dewatering	24 Temporary Stream Crossing	38 Berm (soil, riprap, rock)
11 Polyethylene Sheeting	25 Turbidity Barrier / Silt Boom	39 Gabion
12 Machined Rip Rap	26 Temporary Stream Diversion	40 Sheet Piling
13 Geotextile	27 Preserve Natural Resource / Buffer Zone	41 Haul Road
14 Permanent Seeding with Mulch or Sod	28 Mineral Aggregate Base on Subgrade	42 Bridge Construction
		43 Stream Realignment

CONDITION CODES

M	Maintenance
U	Upgrade Needed (Failure Noted)
R	Replacement Needed
FM	Future Maintenance
C	Cleaning Needed
I	Increase Measures
W	Too Wet to Work Conditions
RO	Repeat Occurrence
SR	Sediment Release
FS	Final Stabilized
S	Stable (No Action Needed)
Other (O#1): _____	
Other (O#2): _____	
Other (O#3): _____	

State/US Route or Road Name: Wolf River Blvd.TDOT Construction No.: 79954-3537-54

TDOT Contract No.: _____

Date 9/19/2011

Outfall Name or Station No.	Rain Gage No.	Approx. Station No. From / To	LT, RT or Centerline	Date Last Disturbed	Date of Stabilization and Code T = Temp. P = Perm.	Existing EPSC Control Measure Codes*	Current Condition Codes*	Corrective Action(s) or Comments
5C	1	44+00	LT	9/12/2011		16,24	W	Correction have been made. See photo
6	1	56+00	LT					The area has not been disturbed.
7	1	60+00	RT					The area has not been disturbed.
8A	1	73+00	RT	9/12/2011		16,24,42	W	Currently Stable, Monitoring BMP's.
8B	2	75+50	RT	9/12/2011	T = 7-5-11	16,24,35,41	W	Currently Stable, Monitoring BMP's.
8C	1	71+00	LT	9/12/2011		42	W	Corrections have been made. See Photo
8D	2	75+50	LT	9/12/2011	T = 7-5-11	16,35,42	W	Additional mulch is required to stabilize bank. See photo
8E	1	71+50	LT					The area has not been disturbed.
9A	2	80+00	RT	8/11/2011	T = 8-11-11	16,33,35	W	Vertical slopes require temp. stabilization. See Photo
9B	2	80+00	LT	8/1/2011	T = 8-2-11	16,17,35	W	Currently Stable, Monitoring BMP's.

EROSION AND SEDIMENT CONTROL MEASURE CODES

1 Temporary Silt Fence / Filter Barrier	15 Temporary Seeding with Mulch	29 Excess Dirt Removed from Rdwy. Daily
2 Temporary Diversion Berm or Ditch	16 Temporary Mulch	30 Haul Roads Dampened for Dust Control
3 Temporary Slope Drain	17 Erosion Control Blanket	31 Ditch Liner
4 Rock Check Dams	18 Flexible Channel Liner	32 Rock Silt Screen
5 Brush Barrier	19 Catch Basin / Storm Inlet Protection	33 Temporary Silt Fence with Backing
6 Sediment Removal	20 Riprap Outlet Structure	34 Enhanced Silt Fence
7 Straw Bale Check	21 Riprap Energy / Velocity Dissipater	35 Sediment Tube
8 Sand Bags	22 Curb, Gutter, or Storm Sewer Protection	36 Sediment Dam
9 Sediment Trap / Basin	23 Temporary at Construction Exit / Entrance	37 Concrete Washout, other pollution Issues
10 Temp Sediment Filter Bag / Dewatering	24 Temporary Stream Crossing	38 Berm (soil, riprap, rock)
11 Polyethylene Sheeting	25 Turbidity Barrier / Silt Boom	39 Gabion
12 Machined Rip Rap	26 Temporary Stream Diversion	40 Sheet Piling
13 Geotextile	27 Preserve Natural Resource / Buffer Zone	41 Haul Road
14 Permanent Seeding with Mulch or Sod	28 Mineral Aggregate Base on Subgrade	42 Bridge Construction

CONDITION CODES

M	Maintenance
U	Upgrade Needed (Failure Noted)
R	Replacement Needed
FM	Future Maintenance
C	Cleaning Needed
I	Increase Measures
W	Too Wet to Work Conditions
RO	Repeat Occurrence
SR	Sediment Release
FS	Final Stabilized
S	Stable (No Action Needed)

Other (O#1): _____
 Other (O#2): _____
 Other (O#3): _____

State/US Route or Road Name: Wolf River Blvd.TDOT Construction No.: 79954-3537-54

TDOT Contract No.: _____

Date 9/19/2011

Outfall Name or Station No.	Rain Gage No.	Approx. Station No. From / To	LT, RT or Centerline	Date Last Disturbed	Date of Stabilization and Code T = Temp. P = Perm.	Existing EPSC Control Measure Codes*	Current Condition Codes*	Corrective Action(s) or Comments
9C	2	79+50	LT	8/1/2011	T = 8-2-11	16,20	W	Re-do, seed did not take. Waiting on directives before future hydro-seeding.
10A	2	85+00	RT	9/15/2011	T = 8-11-11	16,35	W	Currently active construction site. Sand bag upstream, remove daily during construction.
10B	2	85+00	RT	9/15/2011	T = 8-11-11	16,35	W	Currently active construction site.
10C	2	85+50	LT	9/12/2011	T = 8-8-11	16,35	W	Prep for proposed headwall wings.
10D	2	84+50	LT	9/12/2011	T = 8-8-11	16,35	W	Prep for proposed headwall wings.
11A	2	92+50	RT	9/15/2011	T = 8-11-11	35	W	Currently active construction site. Sand bag upstream, remove daily during construction.
11B	2	92+50	LT	9/15/2011	T = 8-11-11	32,35	W	Monitoring BMP's.
11C	2	92+00	LT	9/15/2011	T = 8-8-11	32,35	W	Monitoring BMP's.
	1	11+28	LT	9/15/2011	T = 6-3-11	19,35	W	Daily cleaning is required, until further notice.
	1	13+40	RT	9/15/2011		23,29,30	W	Daily cleaning will be required, until further notice.
	1	107+75	CL	9/15/2011		23,29,30	W	Daily cleaning will be required, until further notice.

EROSION AND SEDIMENT CONTROL MEASURE CODES

1 Temporary Silt Fence / Filter Barrier	15 Temporary Seeding with Mulch	29 Excess Dirt Removed from Rdwy. Daily
2 Temporary Diversion Berm or Ditch	16 Temporary Mulch	30 Haul Roads Dampened for Dust Control
3 Temporary Slope Drain	17 Erosion Control Blanket	31 Ditch Liner
4 Rock Check Dams	18 Flexible Channel Liner	32 Rock Silt Screen
5 Brush Barrier	19 Catch Basin / Storm Inlet Protection	33 Temporary Silt Fence with Backing
6 Sediment Removal	20 Riprap Outlet Structure	34 Enhanced Silt Fence
7 Straw Bale Check	21 Riprap Energy / Velocity Dissipater	35 Sediment Tube
8 Sand Bags	22 Curb, Gutter, or Storm Sewer Protection	36 Sediment Dam
9 Sediment Trap / Basin	23 Temporary at Construction Exit / Entrance	37 Concrete Washout, other pollution Issues
10 Temp Sediment Filter Bag / Dewatering	24 Temporary Stream Crossing	38 Berm (soil, riprap, rock)
11 Polyethylene Sheeting	25 Turbidity Barrier / Silt Boom	39 Gabion
12 Machined Rip Rap	26 Temporary Stream Diversion	40 Sheet Piling
13 Geotextile	27 Preserve Natural Resource / Buffer Zone	41 Haul Road
14 Permanent Seeding with Mulch or Sod	28 Mineral Aggregate Base on Subgrade	42 Bridge Construction

CONDITION CODES

M	Maintenance
U	Upgrade Needed (Failure Noted)
R	Replacement Needed
FM	Future Maintenance
C	Cleaning Needed
I	Increase Measures
W	Too Wet to Work Conditions
RO	Repeat Occurrence
SR	Sediment Release
FS	Final Stabilized
S	Stable (No Action Needed)
Other (O#1):	_____
Other (O#2):	_____
Other (O#3):	_____

State/US Route or Road Name: Wolf River Blvd.TDOT Construction No.: 79954-3537-54

TDOT Contract No.: _____

Date 9/19/2011

Outfall Name or Station No. *(Existing Structure)	Rain Gage No.	Approx. Station No. From / To	LT, RT or Centerline	Date Last Disturbed	Date of Stabilization and Code T = Temp. P = Perm.	Existing EPSC Control Measure Codes*	Current Condition Codes*	Corrective Action(s) or Comments
* 109+51	2	East side of WRB	RT	9/15/2011		19,22	W	Daily cleaning will be required, until further notice.
* 109+11	2	South side of Farmington	RT	9/15/2011		19,22	W	Daily cleaning will be required, until further notice.
* 12+80	1	North side of WRB	LT	9/15/2011		19,22	W	Daily cleaning will be required, until further notice.
	1	Walking Trail 36+00	LT	7/20/2011		5,35	W	Currently stable, Monitoring BMP's
	1	Sta. 29+50 Slope	LT	7/20/2011	T= 9-01-11	16	W	Currently stable.
		Sta. 13+40 - Sta. 107+75	LT, RT or CL	9/15/2011		30	W	Haul roads dampened frequently for dust control, until further notice.
	2	76+50 - 103+46	RT	8/18/2011	T= 8-11-11	15,16,35	W	Hydro-seed did not take re-prep, re-dress slopes, remove sediment and re-seed.
	1	15+60	RT	9/15/2011		16,35	W	Currently Stable.
	1	6+75	LT	9/15/2011		19,22	W	Daily cleaning will be required, until further notice.
	1	25+00	RT	9/6/2011	T = 8-18-11	35,41	W	Currently Stable.
	1	± 27+00	RT	8/29/2011	T= 9-01-11	16	W	Currently stable, Monitoring BMP's
	1	34+00	RT	8/25/2011	T= 8-25-11	16	W	Currently stable, Monitoring BMP's
* 108+37		North side of WRB	LT			19,22	W	Daily cleaning will be required, until further notice.

EROSION AND SEDIMENT CONTROL MEASURE CODES**CONDITION CODES**

- | | | |
|--|--|---|
| 1 Temporary Silt Fence / Filter Barrier | 15 Temporary Seeding with Mulch | 29 Excess Dirt Removed from Rdwy. Daily |
| 2 Temporary Diversion Berm or Ditch | 16 Temporary Mulch | 30 Haul Roads Dampened for Dust Control |
| 3 Temporary Slope Drain | 17 Erosion Control Blanket | 31 Ditch Liner |
| 4 Rock Check Dams | 18 Flexible Channel Liner | 32 Rock Silt Screen |
| 5 Brush Barrier | 19 Catch Basin / Storm Inlet Protection | 33 Temporary Silt Fence with Backing |
| 6 Sediment Removal | 20 Riprap Outlet Structure | 34 Enhanced Silt Fence |
| 7 Straw Bale Check | 21 Riprap Energy / Velocity Dissipater | 35 Sediment Tube |
| 8 Sand Bags | 22 Curb, Gutter, or Storm Sewer Protection | 36 Sediment Dam |
| 9 Sediment Trap / Basin | 23 Temporary at Construction Exit / Entrance | 37 Concrete Washout, other pollution Issues |
| 10 Temp Sediment Filter Bag / Dewatering | 24 Temporary Stream Crossing | 38 Berm (soil, riprap, rock) |
| 11 Polyethylene Sheeting | 25 Turbidity Barrier / Silt Boom | 39 Gabion |
| 12 Machined Rip Rap | 26 Temporary Stream Diversion | 40 Sheet Piling |
| 13 Geotextile | 27 Preserve Natural Resource / Buffer Zone | 41 Haul Road |
| 14 Permanent Seeding with Mulch or Sod | 28 Mineral Aggregate Base on Subgrade | 42 Bridge Construction |

- | | |
|----|--------------------------------|
| M | Maintenance |
| U | Upgrade Needed (Failure Noted) |
| R | Replacement Needed |
| FM | Future Maintenance |
| C | Cleaning Needed |
| I | Increase Measures |
| W | Too Wet to Work Conditions |
| RO | Repeat Occurrence |
| SR | Sediment Release |
| FS | Final Stabilized |
| S | Stable (No Action Needed) |

Other (O#1): _____

Other (O#2): _____

Other (O#3): _____